

County of St. Paul No. 19 Repair History for 2006 D7R Dozer

- Purchased new in 2006
- All oils and filters Changed Dec 19 2022 at 17685 hrs.
- Right hand final drive repaired and rebuilt. Dec. 2022 parts \$27,400.
- New alternator installed March 2022
- New crankshaft and alternator pulley installed April 2021 at 16,143 hrs. \$1,600.
- All new under carriage rollers installed Jan 2020 at 15,000 hrs. \$6,000
- Installed rebuilt transmission Jan. 2020 at 15,000 hrs. Cost \$15,000.
- Complete new undercarriage including track rollers, track segments, track rollers, front idlers and track pads installed March 2019. 15,200 hrs. \$33,000
- New equalizer bar and bushings installed July 2018 at 13,200 hrs. \$6,000.
- New dozer hitch pivot and pin installed July 2018 at 13,200 hrs. cost of \$6,000.
- All regular maintenance and repairs have been performed as required since new.
- Engine oil and filter changed every 250 hrs.
- All filters changed every 500 hrs.
- Transmission and final drive oil changed every 1000 hours and hydraulic oil changed every 2000 hrs.